North Shore Sewer Transmission System Update (North Shore-STS)

City Council Workshop



Presentation Summary


- Background/Timelines
- Sewer Transmission Routing
- System Highlights
- School District Waterline Project
- Preliminary Project Cost Estimate
- Next Steps

Project Timelines:

- July 2014 General Sewer Plan Amendment to reflect North Shore Sewer System (Completed October, 2015)
- September 2014 North Shore Sewer System Route Analysis (Completed June, 2015)
- November 2015 Green Mtn. PRD Development Agreement
- October 2015 Professional Services Agreement for 30% Engineering Design
- April 2016 30% Design Completed

Funding Timeline:

- September 2015 \$22M Revenue Bond Sale (\$17M for Sewer Design/Construction)
- February 2016 School Bond Levy Passes





North Shore-Sewer Transmission System

System Highlights:


- 3 pump stations
- Pedestrian bridge at Lacamas
 Lake/Round Lake channel
- Total length of ~4.5 miles
- Dual force mains between stations
- Connection to existing system at 19th and Franklin

Connect to existing gravity sewer system (System being upsized with Franklin Street Project)






BRIDGE CROSS SECTION



North Shore Permitting

- MOU w/County to allow Camas as Lead for permitting (local)
 - Site Plan Review
 - Critical Areas
 - Shoreline
 - Clearing and Grading
- Section 106 Cultural
- USFW ESA
- USACE Section 404
- Ecology Section 401
- Ecology NPDES
- WDFW HPA
- SWCCA Air Permit





School District/City of Camas Interlocal Agreement Framework

- CSD has to build waterline to Lacamas School site
- City and CSD joint water/sewer project
- City would administer design and construction of both projects
- CSD would be included in all discussions during design and construction
- CSD reimburses the City for all waterline costs
- CSD will pay a proportionate share of preliminary design work to date

Benefits:

- Collaborative effort between the City, District and Consultant
- Simultaneous construction of both projects
- Cost Savings in administration, permitting and construction

Next Steps

- Finalize Interlocal Agreement with School District May 2016
- Final Design and Construction Estimates to Council May 2016
- Approve 100% Engineering Design Contract May 2016
- Secure easements with private/public property owners 2016
- 100% Design completed February, 2017
- Construction completed Summer 2018

We are still On Track!