

CITY OF CAMAS PROJECT NO. WS-709C Project Name: SLOW SAND WATER TREATMENT PLANT 32723 NE Lessard Road Camas, WA 98607			PAY ESTIMATE: 2 PAY PERIOD: 7/1/2015/ Through 7/31/2015  ORIGINAL CONTRACT AMOUNT: \$5,729,737.57				Rotschy, Inc. 9210 NE 62nd Avenue Vancouver, WA 98665 (360) 334-3101				
ITEM NO.	DESCRIPTION	UNIT	ORIGINAL QUANTITY	UNIT PRICE	CONTRACT TOTAL	QUANTITY PREVIOUS	TOTAL PREVIOUS	QUANTITY THIS EST.	TOTAL THIS EST.	QUANTITY TO DATE	TOTAL TO DATE
SCHEDULE 1A: MOBILIZATION											
1A.1	MOBILIZATION	LS	1.00	\$530,000.00	\$530,000.00	0.50	\$265,000.00	0.25	\$132,500.00	0.75	\$397,500.00
SCHEDULE 1A SUBTOTAL					\$530,000.00		\$265,000.00		\$132,500.00		\$397,500.00
SCHEDULE 1B: PIPE											
1B.1	STORMLINE	LS	1.00	\$68,750.00	\$68,750.00	0.05	\$3,437.50	0.75	\$51,562.50	0.80	\$55,000.00
1B.2	OFFSITE WATERLINE	LS	1.00	\$405,625.00	\$405,625.00	0.00	\$0.00	0.70	\$283,937.50	0.70	\$283,937.50
1B.3	Onsite Waterline	LS	1.00	\$68,750.00	\$68,750.00	0.50	\$34,375.00	0.35	\$24,062.50	0.85	\$58,437.50
1B.4	Sanitary	LS	1.00	\$6,875.00	\$6,875.00	0.00	\$0.00	0.75	\$5,156.25	0.75	\$5,156.25
SCHEDULE 1B SUBTOTAL					\$550,000.00		\$37,812.50		\$364,718.75		\$402,531.25
SCHEDULE 1C: SITE WORK											
1C.1	Clearing and Grubbing	LS	1.00	\$20,000.00	\$20,000.00	1.00	\$20,000.00	0.00	\$0.00	1.00	\$20,000.00
1C.2	Excavation/Preparation	LS	1.00	\$61,906.56	\$61,906.56	0.75	\$46,429.92	0.15	\$9,285.98	0.90	\$55,715.90
1C.3	Admin Excavation/Slab Preparation	LS	1.00	\$26,000.00	\$26,000.00	0.75	\$19,500.00	0.20	\$5,200.00	0.95	\$24,700.00
1C.4	Base Rock	LS	1.00	\$82,875.00	\$82,875.00	0.05	\$4,143.75	0.60	\$49,725.00	0.65	\$53,868.75
1C.5	Site Finish Grading	LS	1.00	\$5,030.94	\$5,030.94	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1C.6	Wall	LS	1.00	\$8,125.00	\$8,125.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1C.7	Curb	LS	1.00	\$13,000.00	\$13,000.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1C.8	HMA	LS	1.00	\$48,750.00	\$48,750.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1C.9	Final Cleanup/Seeding	LS	1.00	\$4,875.00	\$4,875.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1C.10	Bollard	LS	1.00	\$2,437.50	\$2,437.50	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1C.11	Fencing	LS	1.00	\$52,000.00	\$52,000.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
SCHEDULE 1C SUBTOTAL					\$325,000.00		\$90,073.67		\$64,210.98		\$154,284.65
SCHEDULE 1D: ADMIN BUILDING											
1D.1	Accessories	LS	1.00	\$7,400.00	\$7,400.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1D.2	Admin Building Reinforcing Steel	LS	1.00	\$22,200.00	\$22,200.00	0.75	\$16,650.00	0.00	\$0.00	0.75	\$16,650.00
1D.3	Admin Building Slab and Stem Wall	LS	1.00	\$88,800.00	\$88,800.00	0.25	\$22,200.00	0.40	\$35,520.00	0.65	\$57,720.00
1D.4	Casework	LS	1.00	\$11,100.00	\$11,100.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1D.5	CMU	LS	1.00	\$74,000.00	\$74,000.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1D.6	Doors	LS	1.00	\$29,600.00	\$29,600.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1D.7	Drywall	LS	1.00	\$44,400.00	\$44,400.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1D.8	Electrician	LS	1.00	\$161,249.93	\$161,249.93	0.00	\$0.00	0.24	\$38,699.98	0.24	\$38,699.98
1D.9	Generator	LS	1.00	\$37,000.00	\$37,000.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1D.10	Excavation/Sub Base	LS	1.00	\$7,400.00	\$7,400.00	0.75	\$5,550.00	0.15	\$1,110.00	0.90	\$6,660.00
1D.11	Flooring	LS	1.00	\$3,700.00	\$3,700.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1D.12	HVAC	LS	1.00	\$48,100.00	\$48,100.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1D.13	Ironwork	LS	1.00	\$2,771.38	\$2,771.38	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1D.14	Louvers	LS	1.00	\$2,010.64	\$2,010.64	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1D.15	Metal Roof	LS	1.00	\$29,727.10	\$29,727.10	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1D.16	Overhead Door	LS	1.00	\$7,400.00	\$7,400.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1D.17	Painter	LS	1.00	\$37,000.00	\$37,000.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1D.18	Plumbing	LS	1.00	\$81,400.00	\$81,400.00	0.15	\$12,210.00	0.15	\$12,210.00	0.30	\$24,420.00

<b>CITY OF CAMAS</b> <b>PROJECT NO. WS-709C</b> <b>Project Name:</b> SLOW SAND WATER TREATMENT PLANT 32723 NE Lessard Road Camas, WA 98607			<b>PAY ESTIMATE: 2</b> PAY PERIOD: 7/1/2015/ Through 7/31/2015  ORIGINAL CONTRACT AMOUNT: \$5,729,737.57				Rotschy, Inc. 9210 NE 62nd Avenue Vancouver, WA 98665 (360) 334-3101				
---	--	--	---	--	--	--	---	--	--	--	--

ITEM NO.	DESCRIPTION	UNIT	ORIGINAL QUANTITY	UNIT PRICE	CONTRACT TOTAL	QUANTITY PREVIOUS	TOTAL PREVIOUS	QUANTITY THIS EST.	TOTAL THIS EST.	QUANTITY TO DATE	TOTAL TO DATE
1D.19	Roof Framing	LS	1.00	\$7,740.95	\$7,740.95	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1D.20	Signage	LS	1.00	\$3,700.00	\$3,700.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1D.21	Trusses	LS	1.00	\$22,200.00	\$22,200.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1D.22	Windows	LS	1.00	\$11,100.00	\$11,100.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00

SCHEDULE 1D SUBTOTAL

\$740,000.00

\$56,610.00

\$87,539.98

\$144,149.98

SCHEDULE 1E: ADMIN BUILDING - EQUIPMENT											
1E.1	Flouride System	LS	1.00	\$91,628.35	\$91,628.35	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1E.2	Hypochlorite System Submittal Approval	LS	1.00	\$40,992.11	\$40,992.11	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1E.3	Hypochlorite System Submittal Approval	LS	1.00	\$144,947.96	\$144,947.96	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1E.4	Process Piping	LS	1.00	\$14,479.40	\$14,479.40	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1E.5	Mono Rail	LS	1.00	\$20,684.88	\$20,684.88	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1E.6	Pumps	LS	1.00	\$25,856.10	\$25,856.10	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1E.7	Starup	LS	1.00	\$7,127.79	\$7,127.79	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00

SCHEDULE 1E SUBTOTAL

\$345,716.59

\$0.00

\$0.00

\$0.00

SCHEDULE 1F: Filter Structure											
1F.1	Process Piping	LS	1.00	\$84,000.00	\$84,000.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1F.2	Painting/Coating	LS	1.00	\$18,000.00	\$18,000.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1F.3	Ironwork?Railing	LS	1.00	\$144,000.00	\$144,000.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1F.4	Slide Gates	LS	1.00	\$60,000.00	\$60,000.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1F.5	Water Test	LS	1.00	\$6,000.00	\$6,000.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1F.6	Excavation/Preparation	LS	1.00	\$180,000.00	\$180,000.00	0.75	\$135,000.00	0.15	\$27,000.00	0.90	\$162,000.00
1F.7	Filter Media	LS	1.00	\$600,439.87	\$600,439.87	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
1F.8	Base Rock	LS	1.00	\$107,560.13	\$107,560.13	0.75	\$80,670.10	0.25	\$26,890.03	1.00	\$107,560.13

SCHEDULE 1F SUBTOTAL

\$1,200,000.00

\$215,670.10

\$53,890.03

\$269,560.13

SCHEDULE 1G: Filter Structure - Slab Construction											
1G.1	Slab Construction	SF	25,214.00	\$20.00	\$504,280.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00

SCHEDULE 1G SUBTOTAL

\$504,280.00

\$0.00

\$0.00

\$0.00

SCHEDULE 1H: Filter Structure - Wall Construction											
1H.1	Wall Construction	SF	13,996.00	\$49.00	\$685,804.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00

SCHEDULE 1H SUBTOTAL

\$685,804.00

\$0.00

\$0.00

\$0.00

SCHEDULE 1J: Filter Structure - Reinforcing Steel											
1J.1	Reinforcing Steel	SF	39,210.00	\$9.00	\$352,890.00	0.00	\$0.00	9,802.00	\$88,218.00	9802.00	\$88,218.00

SCHEDULE 1J SUBTOTAL

\$352,890.00

\$0.00

\$88,218.00

\$88,218.00

SCHEDULE 2: Shoring Trench Safety System											
2.1	Shoring Trench Safety System	LF	5,400.00	\$1.00	\$5,400.00	0.00	\$0.00	4,050.00	\$4,050.00	4050.00	\$4,050.00

SCHEDULE 2 SUBTOTAL

\$5,400.00

\$0.00

\$4,050.00

\$4,050.00

CITY OF CAMAS PROJECT NO. WS-709C Project Name: SLOW SAND WATER TREATMENT PLANT 32723 NE Lessard Road Camas, WA 98607			PAY ESTIMATE: 2 PAY PERIOD: 7/1/2015/ Through 7/31/2015  ORIGINAL CONTRACT AMOUNT: \$5,729,737.57				Rotschy, Inc. 9210 NE 62nd Avenue Vancouver, WA 98665 (360) 334-3101				
--	--	--	--	--	--	--	---	--	--	--	--

ITEM NO.	DESCRIPTION	UNIT	ORIGINAL QUANTITY	UNIT PRICE	CONTRACT TOTAL	QUANTITY PREVIOUS	TOTAL PREVIOUS	QUANTITY THIS EST.	TOTAL THIS EST.	QUANTITY TO DATE	TOTAL TO DATE
----------	-------------	------	-------------------	------------	----------------	-------------------	----------------	--------------------	-----------------	------------------	---------------

SCHEDULE 3: Overexcavation and Backfill with Granular Fill											
3.1	Overexcavation and Backfill with Granular Fill	CY	1,500.00	\$20.00	\$30,000.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
SCHEDULE 3 SUBTOTAL					\$30,000.00		\$0.00		\$0.00		\$0.00

SCHEDULE 4: Cash Allowance for Furnishings and Laboratory Supplies											
4.1	Furnishings and Laboratory Supplies	LS	1.00	\$10,000.00	\$10,000.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
SCHEDULE 2 SUBTOTAL					\$10,000.00		\$0.00		\$0.00		\$0.00

SCHEDULE 5: Erosion Control and Water Pollution Control											
5.1	Erosion Control and Water Pollution Control	LS	1.00	\$16,000.00	\$16,000.00	0.07	\$1,120.00	0.07	\$1,120.00	0.14	\$2,240.00
SCHEDULE 5 SUBTOTAL					\$16,000.00		\$1,120.00		\$1,120.00		\$2,240.00

SCHEDULE 6: Project Documentation											
6.1	Project Documentation	LS	1.00	\$25,000.00	\$25,000.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
SCHEDULE 6 SUBTOTAL					\$25,000.00		\$0.00		\$0.00		\$0.00

		CONTRACT TOTAL	TOTAL PREVIOUS	TOTAL THIS EST.	TOTAL TO DATE
ORIGINAL CONTRACT TOTAL		\$5,320,090.59	\$666,286.27	\$796,247.75	\$1,462,534.02
CHANGE ORDERS TO DATE		\$0.00	\$0.00	\$0.00	\$0.00
ORIGINAL CONTRACT & CHANGE ORDERS SUBTOTAL		\$5,320,090.59	\$666,286.27	\$796,247.75	\$1,462,534.02
SALES TAX (7.7%)		\$409,646.98	\$51,304.04	\$61,311.08	\$112,615.12
TOTAL CONTRACT		\$5,729,737.57	\$717,590.31	\$857,558.83	\$1,575,149.14
Retainage (5%)			(\$33,314.31)	(\$39,812.39)	(\$73,126.70)
TOTAL			\$684,276.00	\$817,746.44	\$1,502,022.44

SAN. ACT. NUMBER: 424-00-594-341-65

SAN. THIS PAY EST: \$817,746.44

St Dugch

Project Engineer

8/6/15

Date

Darin Rypar

Contractor

8/7/15

Date

James Hodges

Project Manager

8/7/15

Date