



City of Camas
Contract Change Order

Order No. 1 Date July 13, 2015

Contract for S-756 NW 6th Avenue Water & Storm Sewer Project

To RC Northwest, Incorporated
(Contractor)

You are hereby requested to comply with the following changes from the contract plans and specifications:

Description of Changes (Supplemental Plans and Specifications Attached)	Decrease in Contract Price	Increase in Contract Price

A. Standby time – Undocumented Existing Pipe		\$5,599.31
B. Removal and replacement of Unsuitable Trench Materials		\$3,294.29
Subtotal:		\$8,893.60
8.4% Sales Tax (non-taxable):		\$0.00
Net Change in Contract Price:		\$ 8,893.60

NOTES: **ITEM "A":** During excavation for the Storm Sewer Pipe an unidentified 5" diameter steel pipe was uncovered. Camas Staff and NW Natural Gas investigated and determined it was of unknown origin. GP Mill Staff were also consulted w/o success. Investigation of the pipe, and then removal along the trench route by the Contractor prevented work for some period and then resulted in additional work for removal. This item reviewed and approved by Jim Hodges, P.M.

Item "B" Poorly graded and rounded import material existing backfill materials along the Storm Sewer Pipe trench excavation fell into the trench and were removed during pipe installation. The additional trench width required additional HAUL and Imported granular backfill material and compactive effort. This item is for additional excavation, Haul, disposal, and Import material. This item reviewed and approved by Jim Hodges, P.M.

The amount of the contract will be **increased** by the sum of: Eight Thousand, Eight Hundred Ninety Three and 60/100 Dollars (\$8,893.60)

The contract total, including the original contract total, this and previous change orders will be **increased** to Three Hundred Eighty Five Thousand Eight Hundred Four and 78/100 Dollars (\$385,804.78)

The contract period provided for completion will be (**increased**) (decreased) (unchanged): **2 days**

This document will become a supplement to the contract and all provisions will apply hereto.

Requested _____
Project Manager _____ Date _____

Recommended _____
Engineering Manager _____ Date _____

Accepted _____
Contractor _____ Date _____

Approved _____
Mayor _____ Date _____